

GULF AMERICA WIRE ROPE

1028 Q.C.P. PARK DRIVE
BROUSSARD, LA 70518

Phone: 337-364-2525

Fax: 337-364-2526

CERTIFICATE OF TEST

CERTIFICATE #: 77156-6
ISSUE DATE: 8/30/17
ISSUED TO: ADVANCED FIRE & SAFETY
SIZE: 3/8"
LENGTH: 5'
DESCRIPTION: FOUR LEG SLING WITH A 7/8" CROSBY MASTER LINK ON TOP AND THIMBLES ON ALL ENDS.
COMMENTS: TESTED TO 5,600 POUNDS EACH LEG

UNIT#:
OMD: 8/30/17

XX

RATED CAPACITIES IN TONS (2000LBS)

XX

60 DEGREE: 5.0

45 DEGREE: 4.1

30 DEGREE: 2.9

Proof Test Equipment calibrated to ASTM E-4 +/-1% traceable to the National Institute of Standards of Technology

XX

CAUTION: NEVER EXCEED THE RATED CAPACITIES

XX

The above wire rope sling has been fabricated, inspected, tested and certified according to, and rated capacities and criteria in the following (as applicable). Federal Specifications RR-W-410F, ASME B30.9, API SPEC 9A, API RP 9B, API RP 2D, The Wire Rope Technical Board's "Wire Rope User's Manual" and "Wire Rope Sling User's Manual" and the Occupational Safety and Health Administration's "Industrial Slings". As the use of this product is beyond the control of Gulf America Wire Rope, the purchaser and/or end user is solely responsible for the usability and suitability of this product. This product is sold with the purchaser understanding the Correct Application, Inspection, and proper use.

CERTIFIED RIGGING GEAR & SLING INSPECTOR:



NOTE: "Certified Rigging Gear & Sling Inspector" refers to a person who has completed and passed the proper Occupational Safety training course



Inspection Services of America, Inc.
P.O. Box 385
Broussard, LA 70518
(337) 857-2590

Certificate of Compliance

Customer: Advance Fire & Safety
Date: 4/24/15
Ordered By: Zerban
Purchase Order: N/A
Serial# AFS-45
Description: Aluminum Box
Specifications: AWS-D1.1

Certificate# 8901-2

PULL TESTING RESULTS

Not Performed: ☐

Load Cell Model # ISA-001
Tare Weight: 200#
Working Load: N/A
Max Gross Weight: 1,250#
Pull Test To: 3,125#
Time Held: 5 Minutes
Accepted ☒ Rejected ☐
Comments: 4 Padeyes
NDE Level II Inspector: A. Bragg



DYE PENETRANT RESULTS

Not Performed: ☐

Accepted ☒ Rejected ☐
Comments: 4 Padeyes
NDE Level II Inspector: A. Bragg


Corporate Officer